

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT –Phase VIII – Visakhapatnam District - Package No.AP-VIII-1939 "Road from Devapuram to Antilova" in Visakhapatnam District - Extension of Agreement Time without penalty from 19-04-2011 to 31-1-2012 – Orders – Issued.

PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1837

Dated:13-12-2011
Read the following :-

From the ENC (PR), PMGSY, Hyd, Lr.No.W11/DEE.I/PMGSY Ph VIII
/ AP VIII 1939/09, dt. 24-10-2011 and dated 28-11-2011.

>><<

ORDER

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letters read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 19-04-2011 to 31-1-2012 for a period of 288 days as requested by the ENC, PR, PMGSY, Hyderabad without penalty as the delay is not attributed to the contractor due to the hectic activity of the Maoists in respect of work "Road from Devapuram to Antilova in Visakhapatnam District" under PMGSY Phase VIII Package No.AP VIII-1939.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer (PR), Visakhapatnam District.
Copy to:
The PS to Minister for PR &RWS.
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER